

SUSTAINABLE RESOURCE CONSERVATION PROJECTS

Welding Simulator

Virtual reality welding simulator which is of Current Rating: 0.5 - 11 Amp only compared to 400 Amp Welding plant that enables students:

- to rapidly refine basic welding skills,
- various welding systems,
- * learn proper welding technique
- explore welding career paths in a safe, virtual environment,

 without the need for consumables like metal, electrodes and gas.

Roller Bearing Cleaning Plant

• Improved cleaning Quality and Quantity improves by which operating cost decreases.

• No usage of Kerosene oil for cleaning of bearings components hence, no traces of kerosene fumes and no affect on the health of the staff working in the vicinity.

Distributor Valve Cleaning Machine


 No usage of Kerosene oil for cleaning of Distributor Valves Housing, Subassemblies.

Hence, no traces of kerosene fumes and no affect on the health of the staff working in the vicinity.

	Welding Simulator	Roller Bearing Cleaning Plant	Distributor Valve Cleaning Machine
• Trigger of the project/Level of operation	 When Planning to reduce usage of electrical energy and easy learning possibilities. The project conceived through Senior management 	 When Planning to reduce usage of kerosene. The project conceived through Senior management 	 When Planning to reduce usage of kerosene. The project conceived through Senior management
 Uniqueness of the project 	 Environmental Benefits due to eliminating the use of welding plant, welding material, electrodes, flux, CO2, argon gas etc and provides many other advantages 	 No Usage of kerosene, no repetitive work, life of the bearing increases. 	 No Usage of kerosene, no repetitive work, life of the bearing increases. It is first of its kind in Wagon workshops of Indian Railways
 Date of commencement: Date of completion of project compared with 	Indented on :	 Indented on : Commissioned on: 	
initial planned dates: Major milestones of	Commissioned on:22.06.2019		 Indented on : Commissioned on:
project accomplishment vis-à-vis initial mapping of project road map (Planned and actual are same)	• Purchase Order Date: 12.03.2019	Purchase Order Date:	Purchase Order Date:

1	Welding Simulator	Roller Bearing Cleaning Plant	Distributor Valve Cleaning Machine
Challengesfaced and brief on countering	 Allocating area and infrastructure Lack of Knowledge Shifting from Old method to New method Adjusting controls Capital Expenditure 	 Allocating area and infrastructure Lack of Knowledge Shifting from Old method to New method Adjusting controls Maintenance by OEM Capital Expenditure 	 Allocating area and infrastructure Lack of Knowledge Shifting from Old method to New method Adjusting controls Maintenance by OEM Capital Expenditure

Equipment	Analysis			Machine cost (Rs. In lakhs)	Monetary Benefits	
la benefit	Savings in	Savings in Quantity Unit			in lakhs	
Equipment	Electrical energy	52416	kWh	24.485	5.76576	
Welding Simulator	GHG emission	42.98	MT of CO2 eq.			
	Material Conservation	6	MT of material			
Roller Bearing Cleaning Plant	Material Conservation (Kerosene oil)	31,500	Litres/year	100.06	12.6	
	Time	21,600	Manhours/ year		32.4	
Distributor Valve Cleaning Machine	Material Conservation (Kerosene oil)	7200	Litres/ year	31.4	2.88	
	Time	900	Mandays/Year		10.8	



<u>Replication Potential</u> Of Project Within Sector

First of its kind in Wagon workshops of Indian Railways

Sharing the Information, Manuals, Videos in the website

Whatsapp Group to share Maintenance and Troubleshooting information

Knowledge Hub :-

Quarterly Training Programmes for all Workshops in Indian Railways in Knowledge Center having Projector, Display Boards, Manuals etc.

Achieving National Benchmarks/Standards



7

Achieving National Benchmarks/Standards							
	Energy Consumption in Lakh KWH	Outturn in wagons	SEC in KWH /wagon				
RYPS Workshop	20.92	6006	348.31				
KOTA Workshop	14.34	5892	357-33				
JHANSI Workshop	50.16	7896	635.27	Benchmarking with Other Railway Workshops			hops
RAIPUR [`] Workshop	15.21	5128	296.78		Water Consumption (KL)	Outturn (Wagons)	SWC
				RYPS Workshop	76810	6006	12.78
				Jhansi Workshop	156800	7896	20.66
				KOTA Workshop	99460	5892	16.88

Priority plans on fast track for +1 year and +2 year, including resource requirement

- Short term:
 Installation of Roof top Solar power plants of capacity 4.0 MWp,
 Installation of 75 KLD ETP
 Portal Wheel Lathe,
 CNC Press Brake,
 Ludravite Drace 500T
- 1. 2. 3. 4. 5. 6. 7. 8. 9. 0. 11.

- Hydraulic Press 500T,
- NC Plate Bending,
- 3 nos. Lorries,
- FLT-3nos., Huck Bolting Machines-03nos., 30Welding Plants 5stared Universal NC AJTB

Long term:

- 1.
- 106 conventional oil cooled welding plants replacement with inverter type Provision of Energy efficient machinery Overaged EOT Crane-13 Nos. with EOT Crane (VVVFdrive) Awareness training to the staff on Conservation of Electrical Energy, Water and Emission of Green House 2. 3. gas emissions.

Major Learnings From The Project Implementation

- 1) Adaptation to new technology
- 2) Implementation of Eco friendly technologies
- 3) Team Work and Experience

